

Monday, September 30, 2013
2:37 PM

McDonald County Commission—Minutes

October 14th, 2013

Keith Lindquist- Presiding Commissioner
John Bunch- Eastern Commissioner
David Holloway- Western Commissioner

Barbara Williams- County Clerk

GENERAL BUSINESS

McDonald County Courthouse was CLOSED

*October 14th, 2013
In observance of Columbus Day*

A special meeting was held at the Powell Bridge site with all Commissioners, Great River Representatives, Spencer Jones and Travis Tucker & Kenny Lehman & Shannon Jenkins from Lehman Construction, to discuss the continuation of the bridge project & a possible completion date. To keep the project moving forward with a completion date near the end of November, 2013, an estimated 600 yards of rock must be brought in for the road bed due to the substantial damage from recent flooding. The flooding caused significant delays, damage to & loss of equipment & replacement of materials will be required in order to continue. The Old Powell Bridge was open but has been closed except for foot traffic & will continue to be closed due to flood damage.

Commissioner Lindquist made the motion to purchase the rock so the project can proceed. 2nd made by Eastern Commissioner Bunch. Vote was unanimous. Presiding Commissioner Lindquist & Emergency Management Director Gregg Sweeten, will be meeting with FEMA in Hollister, MO on Oct.17th & Great River Rep Spencer Jones will attend also.

ADJOURN

Commission will reconvene on October 16th, 2013

SIGNATURES


David Holloway


Keith Lindquist John Bunch